GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 28128

Engineer [redacted]

Gas Safe Card N [redacted]

Engie Office Address
14 Endcliffe Av
Sheffield
S10 3GA

Contract Number VOS
Customer Name Engie
Site Address Howden Flats
Sheffield
Postcode S10 3GD
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation (YES)/NO

GAS safe REGISTER
12776
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	Yes	Inspection	Plant room, Subterranean front of building.	System boiler	Veissmen Go kw	7373010	Veissmen	O/F
2	Yes	"		System boiler	Veissmen Go kw	7373010	Veissmen	O/F
3	Yes	"		System boiler	Veissmen Go kw	7373010	Veissmen	O/F
4	Yes	"		System boiler.	Veissmen Go kw	7373010	Veissmen	O/F

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	Yes
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	Yes	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	Yes
Is the meter installation correct (Yes/No)	Yes	Is gas pipework electrically bonded (Yes/No)	Yes
Gas installation pipework adequately supported (Yes/No)	Yes	Are adequate emergency isolation valves fitted (Yes/No)	Yes
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	Yes	Are emergency valve handles in place and labelled (Yes/No)	Yes
Is gas pipework colour coded or identified (Yes/No/NA)	Yes	Do valves fail to the correct position (Yes/No)	Yes
Is flue system installed in accordance with standards (Yes/No)	Yes	Area clear of combustible materials (Yes/No)	Yes

Ventilation

Low level free area cm² or ventilation flow rate inlet m³/h	Actual 2745 cm²	Required (Calculated) 2680 cm²	
High level free area cm² or ventilation flow rate extract m³/h	Actual 1736 cm²	Required (Calculated) 1640 cm²	
All ventilation grills clear and unobstructed (Yes/No)	Yes	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations
gas meter sat on floor	raise up or insulate.	
no ventilation at gasmeter	defect logged	
3" screwed gas pipe	advised to renew	

Appliance Checks	App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low		App 1 or App 1 High	App 2 or App 1 Low	App 3 or App 2 High	App 4 or App 2 Low
Flue flow test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas burner pressure (mbar) or heat input kW/h required	NA	NA	NA	NA	Carbon Dioxide (CO_2) (%)	8.9	8.6	8.6	8.8
Spillage test satisfactory (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas burner pressure (mbar) or heat input kW/h measured	NA	NA	NA	NA	Excess Air (%)	33	38	38	35
Air/Gas switch operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes	Gas rating measured (kW/h / NA)	NA	NA	NA	NA	CO/CO_2 Ratio	.0006	.0006	.0008	.0006
Flame proving devices operating correctly (Yes/No/NA)	Yes	Yes	Yes	Yes	Air/gas ratio control setting (%/NA)	NA	NA	NA	NA	Gross Efficiency (%)	98	98	98	98
Burner lock out time (seconds)	90	100	110	89	Net flue gas temperature (gross less ambient) (°C)	55	57	52	38	CO flue dilution (ppm)	NA	NA	NA	NA
Temperature and limit thermostats operating correctly (Yes/No)	Yes	Yes	Yes	Yes	Oxygen (O_2 %)	5.3	5.8	5.8	5.5	Standing pressure (mbar)	23	23	23	23
Heat net input rating data (kW)	59kw	55kw	58kw	58kw	Carbon Monoxide (CO)(ppm)	56	47	57	56	Working pressure (mbar)	20	20	20	20
										Is appliance safe for use (Yes/No)	Yes	Yes	Yes	Yes
										Has a warning advice notice been raised (No or Warning notice Ser No or No's)	None			
										Test Instrument	Anton V300			
										Test Instrument serial number	V300 DOE 2879.			

Worksheet No (if used)	0016
Checked by (office use)	
Entered on database	Yes.

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	28/3/19
Signature	[redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer